



LOCATION

Buffalo, NY

DATE OF WORK

November 2019

PROJECT

B-13873

*2 Transformers delivered and set to pad.*

This was a very challenging project, because it was originally scheduled for the summer months, but consequently it was pushed back to late October. The challenge here was to get the transformers moved by barge from the Port of Buffalo, to customers site on Squaw island, before the Port Authority of Buffalo closed the channel for winter. Also, multiple water depth tests had to be carried out to ensure that the barge would not become grounded, and additionally, test the integrity of the seawall/dock at offloading site.

The two transformers were railed to the Port of Buffalo, where they were transloaded to the barge, which took them down river, to Squaw Island. Here the transformers were offloaded to an over-the-road transporter and driven the short distance to the customers facility. Once inside, the transformers were offloaded and set to pad as per the customers' requirements.

