



# Job Chronicle: J-115142

**Location:** Jacksonville, NC

**Date of Work:** December, 2012

**Project:** B-2152 - Transformers from factory to foundation

HLI was awarded four transformers to be shipped from Mexico to Jacksonville, NC. Each of these transformers was moved via rail up to a spur near the substation to which they were being delivered. Once the rail cars arrived at the designated spur, they were removed from the cars and put on the transport trucks using a jack and slide system. The cargo was craned from each truck to the foundation that had already been prepared for them. HLI completed the project by megger testing each unit to make sure everything was functioning properly.

