



# Job Chronicle: J-120127

**Location:** Bertram, TX

**Date of Work:** February 2013

**Project:** B-4881- Transformer from factory to foundation

This project consisted of moving two transformers from Mexico up to a substation in Bertram, TX. These smaller units were excellent candidates for trucking all the way from the factory to the foundation inside the substation. One unit was 66,000 lbs and the other was just under 90,000 lbs. They were trucked up to HLI's Laredo facility where they were transloaded from Mexican trucks onto to American tractor trailers. From Laredo, HLI was able to get all of the necessary permits and permissions to move these transformers from the transload facility up to the final delivery point inside the substation. Delivery was made easy by the use of an overhead crane to lift the transformers from the trucks and set them to their respective installation foundations.

