



LOCATION

Dunphy, NV

DATE OF WORK

April 2014

PROJECT

B-6004

*Transformer from US border to foundation*



HLI received this 243,130 lbs Transformer on an 8 axle railcar in Laredo, TX. After installing impact recorders, HLI transported the unit to a rail siding in Battle Mountain, NV. Once they had completed an onsite safety orientation, the rigging crew transloaded the unit from the railcar to a dual lane transport trailer and secured it for the haul to site.



The transformer was safely hauled the 25 miles to the final location near Dunphy, NV. At the site, the unit was jacked up and placed on slides to move it onto a temporary pad. The entire operation was completed safely and efficiently. The crew unloaded two truckloads of accessories to storage in addition to the rigging of the transformer.

