



LOCATION

Carlstadt, NJ

DATE OF WORK

June 2018

PROJECT

B-12132

*Transformers from port of entry to foundation*



Two 231,000 Lbs. transformers crossed the border from Mexico to the United States via HLI's Laredo, TX transload facility. From there HLI railed them to a rail siding close to their future home in Carlstadt, NJ. The rigging crew met the units at the rail siding with an all terrain crane and loaded it to a transport trailer.



Once they had been transloaded, the transformers traveled a short distance over roads to the substation they had been manufactured to join. At the final site, the crew used the same all terrain crane to lift the units off the transport trailer and set them safely on the customer's pad. With the delivery completed, the transformers awaited final assembly.

