



LOCATION

Cameron, LA.

DATE OF WORK

May 2023

PROJECT

B-15937

*Transformer from port of entry to foundation*

HLL's crew arrived at the Port of Houston to receive a customer's transformer from the ships gear. It was transferred via crane, to beams and stand on a barge, to facilitate the securement of the unit for its onward journey to Cameron, Louisiana. Once barge arrived at the onsite barge dock in Cameron, HLL's rigging crew positioned crane mats and ramps to transition to land. Ballast was also added to stabilize the barge for the roll-off. The transport trailer was then placed onto the barge. Transformer was then lifted off the beams and stand and placed onto the trailer. After it was secured, it was safely transported off.

The following day the transformer was transported thru the customers plant and placed next to the foundation. It was removed from the transporter using the jack-and-slide system. This put the transformer onto the final pad, and after being rotated 90 degrees, it was ready for assembly and installation.

